

FORM NO - 3 A
(Referred to in Rule No. 5 -(B)(ii))

Work wise details of work completed or in progress by the Contractor

1	Name of Contractor	M/S R.K. Construction, Ahmedabad.
2	Name of work	Dismantling existing's parts of Radial Gate and Providing, Fabricating and Erecting New Gate leaf assembly, horizontal girders, Arms assembly, Wire rope, Turn buckle assembly, Hoist Platform cross girders, Chequered plate and hand railing, Hoist mechanism parts, C.D. unit base frame and E.R.unit cover, strengthening of foot-bridge of Radial Gate size 41' x 27' - 8 no's and repairing work of embedded parts of R.B.H.R and L.B.H.R gates as per the Drawings & Specifications for Deo Irrigation Project.
	Agreement No.	SBD-11 of 2025-26
	W.O. No.	IMGSD-1/SCS/Deo Dam/NIT-9/25-26/654 Of 2025 Dated: - 26-11-2025
3	Estimated cost of work put to Tender	Rs. 4,50,71,618.00
4	Tender Amount	Rs. 4,63,22,000.00
5	Date of starting the work	Dt. 26-11-2025
6	Date of completion of the work (As per contract Agreement)	Dt. 25-03-2027
7	Actual Date of completion of the work	Work In Progress
8	Amount of work done	Rs. 4,17,10,951.00
		For, R. K. CONSTRUCTION <i>R.B.Sharma</i> PROPRIETOR
		SIGNATURE OF THE CONTRACTOR
9	State whether the details as above given by the contractor are correct. If not state as to what is correct information	Yes
10	State whether the contractor has executed the "Work -in-progress" satisfactorily as per specifications/has completed the work If not give the correct position of the work	Yes
11	Period, rate and amount of compensation if levied.	---
12	Period of extension granted in any	---
13	Reasons for delay in completion of work	---
14	Any other remarks	---

No. I.M.G.S.D. - 1/Form 3A / 95 /2026
Office of The Executive Engineer
Irrigation Mechanical Gate and Store Division No. 1
7th Floor, Block- C, Narmada Bhavan
Vadodara -390001 (Gujarat)
Date: 05 / 03 / 2026



[Signature]
Executive Engineer
Irrigation Mechanical Gate and Store Division No. 1
Vadodara

TRUE COPY
P.B. Trivedi
PRIYANKABEN B. TRIVEDI
NOTARY
GOVT. OF INDIA