

FORM NO - 3(A)

(Referred to in Rule No. 5 -(B)(ii))

Work wise details of work completed or in progress by the Contractor

1	Name of Contractor	M/S R.K. Construction, Ahmedabad.
2	Name of work	Providing, Fabricating, Supplying, Erecting, Testing & Commissioning of 60T Gantry Crane - 1 no. with 10T Auxiliary Hoist with Complete Electrification work including control panel, control cables, cable reeling drum, all cables etc., with all accessories with all fitting, etc., complete for operation of Spillway Stop log gates, Stop log of BPO gate and Penstock gate for Panam Reservoir Project as per the Drawings & Specifications
	Agreement No.	WBMC-02 of 2024-25
	W.O. No.	IMGSD-1/SCS/Panam Gantry/NIT-11/24-25/136 Dated: - 21/02/2025
3	Estimated cost of work put to Tender	Rs. 2,60,75,395.00
4	Tender Amount	Rs. 2,55,00,000.00
5	Date of starting the work	Dt. 21/02/2025
6	Date of completion of the work (As per contract Agreement)	Dt. 20/06/2026
7	Actual Date of completion of the work	Work in progress
8	Amount of work done	Rs. 1,97,67,105.00 ✓
For, R. K. CONSTRUCTION P. B. Shab PROPRIETOR SIGNATURE OF THE CONTRACTOR		
9	State whether the details as above given by the contractor are correct. If not state as to what is correct information	Yes
10	State whether the contractor has executed the "Work -in-progress" satisfactorily as per specifications/has completed the work If not give the correct position of the work	Yes
11	Period, rate and amount of compensation if levied.	---
12	Period of extension granted in any	---
13	Reasons for delay in completion of work	---
14	Any other remarks	---

No. I.M.GS.D. - 1/Form 3A / 308/2025

Office of The Executive Engineer
Irrigation Mech. Gate and Store Division No. 1
7th Floor, Block- C, Narmada Bhavan
Vadodara -390001 (Gujarat)

Date: - 15/05/2025



Executive Engineer
Irrigation Mechanical Gate and Store Division No. 1
Vadodara

TRUE COPY
P. B. Trivedi
PRIYANKABEN B. TRIVEDI
NOTARY
GOVT. OF INDIA