

FORM NO - 3(A)

(Referred to in Rule No. 5 -(B)(ii))

Work wise details of work completed or in progress by the Contractor

1	Name of Contractor	M/S R.K. Construction, Ahmedabad.)
2	Name of work	Fabrication, supplying, erection of new Chequered plate of footbridge by dismantling old Chequered plate, replacement of rubber seal for radial gates, replacement of CDU and modification of existing ERU cover by making in two pieces & replacement of L.B.H.R. & R.B.H.R. gate with hoist & all other related parts and other misc. work etc. of Radial Gate Size-30'x20'-11 no's & 41' x 27'-6 No's (Total-17 No's gate) and H R gates of Und-1 Irri. project.)
	Agreement No.	Mech-12 Of 2025-26 ,
	W.O. No.	IMD-7/ABTC/SBD/Und-1/541 Dated: - 16/05/2025 ,
3	Estimated cost of work put to Tender	Rs. 1,63,52,423.00)
4	Tender Amount	Rs. 1,32,14,393.03)
5	Date of starting the work	Dt. 16/05/2025)
6	Date of completion of the work (As per contract Agreement)	Dt. 15/04/2026 ,
7	Actual Date of completion of the work	Work In Progress
8	Amount of work done	Rs. 1,02,66,734.00
For, R. K. CONSTRUCTION R.B. Shah PROPRIETOR SIGNATURE OF THE CONTRACTOR		
9	State whether the details as above given by the contractor are correct. If not state as to what is correct information	Yes
10	State whether the contractor has executed the "Work -in-progress" satisfactorily as per specifications/has completed the work If not give the correct position of the work	Yes
11	Period, rate and amount of compensation if levied.	---
12	Period of extension granted in any	---
13	Reasons for delay in completion of work	---
14	Any other remarks	---

No. I.M.D. 7/Form 3A / 12 33 /2025

Office of The Executive Engineer

Irrigation Mechanical Division No. 7

4th Floor, Block- B, Bahumali Bhavan

Manjushree mill Compound, Asarava,


Ahmedabad-380004

Date: -17 12 / 2025

Executive Engineer

Irrigation Mechanical Division No. 7

Ahmedabad

**TRUE COPY****P.B. Trivedi****PRIYANKABEN B. TRIVEDI****NOTARY
GOVT. OF INDIA**